

Raw Water Line

The raw water line from the upper diversion to the treatment plant at the firehouse is essentially complete and online. The project, nearly 4000 feet long, was accomplished faster than we thought. The 3" polyethylene pipe was fused together and pulled into place with a portable winch. The new pipe replaces an old 3" PVC line that was brittle and prone to failure. This new pipe is heavy walled and can stand much greater abuse (rock falls and tree branches). The project was completed under budget.

O'Rorey's Roost Pipe Replacement

The Unit 7 O'Rorey's Roost pipe replacement project will begin in early August. This project replaces 1630 feet of PVC pipe that has been the greatest source of leakage and emergency repairs in the District. The new line will be installed parallel to the old line and both will be kept in service until the project is completed. The work will take about four weeks to finish and will be done in stages. Service disruptions will be kept to a minimum and District staff will inform homeowners in advance.